

**LOGIX BLOSSOM COUNTY**  
**PROJECT STATUS**

DATE: - 30.11.2017

TOWER	STRUCTURE	BRICK / BLOCK WORK	PLASTER	PLUMBING	FINISHING
A	Complete	GF to 20F complete	1F to 20F Complete	1F to 5F Complete	
B (CLUB)	GF Complete	Complete	Complete	Complete	Handing over in progress
C	Upto to 20F complete	1F to 20F Complete	3F to 16F Complete		
D	Complete	Complete	GF to 20F Complete	GF to 19F Complete	GF to 18F Complete
E	Complete	Complete	1F to 19F Complete	GF to 19F Complete	GF to 19F Complete
F	Complete	Complete	1F to 20F Complete	GF to 18F Complete	GF to 18F Complete
G	Complete	Complete	1F to 18F Complete	GF to 18F Complete	1F to 18F Complete
H	Complete	Complete	1F to 19F Complete	GF to 20F Complete	GF to 19F Complete
I	Complete	Complete	1F to 20F Complete	GF to 20F Complete	GF to 19F Complete
J	Complete	Complete	1F to 20F Complete	1F to 19F Complete	
J1	Complete	Complete	1F to 19F Complete	GF to 19F Complete	
K	Complete	Complete	1F to 19F Complete	1F to 16F Complete	
L	Complete	Complete	1F to 19F Complete	1F to 19F Complete	
M	Complete	Complete	1F to 19F Complete	1F to 19F Complete	
N	Complete	Complete	1F to 19F Complete	1F to 20F Complete	
O	Complete	Complete	1F to 20F Complete	1F to 20F Complete	1F to 18F Complete
P	Complete	Complete	Complete	GF to 19F Complete	GF to 19F Complete
Q	Complete	Complete	Complete	GF to 19F Complete	GF to 19F Complete

**Note:- Rest all the items in all towers are under progress.**

